TurboVap® Installation and Familiarization Checklist

The following document will ensure that the installation is complete and that all installation steps and tasks have been performed. It will also provide guidelines for best practices and familiarization of the system after installation has been completed. The familiarization is intended to give the system operators a basic overview of the operation and maintenance of the new instrument, system, and software. Familiarization will take up to a maximum of 1.5 to 2 hours.

We cannot guarantee a complete installation or demonstration if the site requirements are not met. If you have any questions, please do not hesitate to contact your local Biotage® 1-Point Support™ group.

Please use the checklist below to track progress of both the installation and familiarization and fill out this form electronically. A printed copy should be signed by both the Field Service Engineer and Customer and given to the customer after completion.



Installation Checklist

Shipping Review

\checkmark	Tasks	Notes	
	Inspect the shipment carefully and verify that entire order has been received. Inspect the shipping containers for damage and review contents for internal damage.	Use the packing lists to confirm that no items are missing. Inspect for any damages due to shipping. If the packaging or the instrument has been damaged, confirm with the customer that the receipt of Instrument document was completed and that a claim was initiated with the shipping company.	
	Site Preparations		
Site I	Preparations		
	Preparations Tasks	Notes	
√	•	Notes If available, review the site preparation checklist document.	



Mains Voltage Supply

\checkmark	Tasks	Actual VAC	Notes
USA Utility: 110 VAC, 50/60 Hz, 1000 VA			
	L1 to neutral is between 100 and 127 VAC.		
EU 8	k UK Utility: 230 VAC, 50/60 Hz, 1000 VA		Verify the mains supply prior to physical connection of the instrument and pump to the lab supply voltage.
	L1 to ground is between 220 and 240 VAC.		
Envi	ronmental Conditions at Room Tempera	ture	
\checkmark	Tasks	Actual VAC	Notes
	Temperature is between 18 and 32 °C.		In the event the lab is not equipped with temperature and humidity measurement devices or the lab conditions are outside of the specified control limits, a deviation to this installation must be documented.
Unpa	acking and Lifting the System		
\checkmark	Tasks		Notes
	Remove the packing and accessory box		Verify that all items listed on the packing list supplied with the system are included.
			If any parts are damaged or missing, please contact Biotage. $% \label{eq:biotage} % \labeled \labeled \labeled \labeled \labeled \labeled \labeled \labele$
	Carefully lift the system by the base plate and place it in the fume hood or connected to a ventilation system using the exhaust outlet at the rear of the system.		We recommend that the boxes and packing materials are kept by the customer in case the system needs to be returned for service or moved to another location. If you need to ship the system, please contact Biotage 1-Point Support for instructions.
Syst	em Set-up		
\checkmark	Tasks		Notes
	Remove the warning sticker covering the voltage selector switch on the right side of the system.		
	Set the voltage switch correctly configured with the electric supply.		
	Connect the inert gas supply.		Inert gas supply OD is 6 mm. There should be adequate supply pressure. For full flow capability: 6 bar (0.6 MPa, 87 psi) Maximum pressure: 9 bar (0.9 MPa, 130 psi).
	Fill the water bath 75% full with deionized water	r.	$5\ L$ is required. Up to the MIN level at least. Aqua Stabil is supplied with the system.
	Use Aqua Stabil water treatment.		
	Connect the end-point sensor (optional) connect on the right side of the system.	tion box to the AUX port	Ensure that the manifold air shield is not installed and all sensors are fully plugged into the bottom of the sensor connection box.
	Install the Manifold air shield.		Manifold air shied is used without end-point sensors.
	Adjust the Manifold.		Adjust the manifold correctly to generate a vortex shearing action.
	Install the exhaust hose.		Use only an exhaust hose supplied by Biotage. To avoid excessive pressure drop, it is important to use an exhaust hose with the appropriate length and internal diameter.



System Start-up

\checkmark	Tasks	Notes		
	Turn on the system.	All test results shall be noted and recorded. Details instructions can be found in the getting started guide.		
	Verify that the system start up with no issues or error codes.	Ensure that the power cord and any cables, hoses, and tubing connected to the system cannot come in contact with chemicals.		
	Verify that the installed versions of Software is the latest.	If a later SW version is available, upgrade the system.		
System Verification and Functional Testing				
\checkmark	Tasks	Notes		
	Visual Inspection.	No visual breakage or damage to the unit or kinks and cracks on the tubing.		
	In manual mode set water bath temp to 30 °C.	Red heating indicator blinks while heating to set point. System displays confirmation popup when measured temperature is \pm 2 °C. See figures 1 to 4.		
	Gas Connection.	The gas tubing is connected correctly to the system using adapters if necessary.		
	Exhaust Hose.	An exhaust hose is connected to appropriate outlet. That is capable of exhausting 1 m3/min (35.3 ft3/min). Or the instrument is placed in a fume hood.		
	In manual mode set gas flow to 2.0 L/min. Verify flow, then press Stop and OK on popup.	System displays measured Gas Flow \pm 0.1 L/min.		
	In Settings view toggle water bath light ON/OFF.	Bath light shall turn ON and OFF accordingly.		
	In Settings view toggle Sound Level through different levels OFF/Low/Medium/High.	System shall emit alarm sounds of different volumes.		
	Run a nozzle check and record the results.	This test is performed to verify the gas flow from all nozzles on the system.		



Record Section

System Information

TurboVap® Serial #	
Manufacturer	Biotage GB Ltd
Base Mode TurboVap LV/II/EH	
Main Module Software Version	
I/O Module Software Version	
End-Point Module Software Version (optional)	
End-Point Serial Number (optional)	
Instrument Serial Number GUI	
Manifold Serial Number	
IP Address	
MAC Address	

TurboVap Nozzle Check

Acceptance Criteria	Pass/Fail	Verified By	Date of Test
Verify Gas Flow on all nozzles of all rows individually.			
Verify Gas Flow on all rows simultaneously.			
Verify gas flow drops to 0.0 L/min on pressing pause.			
Verify gas flow increases to 2.0 L/min on pressing pause			



Familiarization Checklist

To review with the operator/operators

1. System Overview and Hardware Familiarizatio
--

$\sqrt{}$	Tasks	Notes
	Hardware Overview.	Review with the customer what equipment they have and explain the function.
	Specifications overview.	Review the system specifications and requirements.
	System startup and shut down procedures.	Demonstrate how to start up the system and what to consider then turning the system off.
	Explain the different rack options and tube sizes.	
	Explain how to Replace a Multi Rack Height Adjustment Handle.	Refer to the User manual
2. N	lanifold and End-point Configuration (optional)	
	Tasks	Notes
	Show the procedure to change the manifold.	
	Explain how the end-point sensors work (optional).	Refer to the User manual
	Show the procedure to change the end-point sensors.	
3. S	oftware Overview	
\checkmark	Tasks	√ Tasks
	Explain the main menu.	Manifold Setup
Exp	lain the Evaporate Menu	Sleep mode
	Mode	Automatic Wake-up
	Gas flow	
	Water bath temperature calibration	Temp Unit
		Time and Date
	Nozzle setup	Bath Light
	Stop	Show Reports
	Pause	General
	Status	Explain the More >> button.
Exp	lain the Settings Menu	Show how to program and run a method.
	Sound Levels	
	Brightness	



4. Safety and Safe Operation Overview			
√ Tasks			
Review the warning summary in the Installation and safety guide.			
5. Maintenance and Troubleshooting			
√ Tasks			
Show maintenance procedure and best practice.			
Explain the water bath drain connector.			
Explain and show how to replace a fuse.			
Explain Log files for error reporting and how to access it.			
Notes			
This checklist confirms familiarization has been provided as outlined in this document. Any further training if required is covered in advanced user training.			
Company Name and Location			
Customer Name	Date		
Field Service Engineer	Date		

EUROPE Main Office: +46 18 565900 Toll Free: +800 18 565710 Fax: +46 18 591922 Order Tel: +46 18 565710 Order Fax: +46 18 565705 order@biotage.com Support Tel: +46 18 56 59 11

NORTH & LATIN AMERICA Main Office: +1 704 654 4900 Tel: +81 3 5627 3123 Toll Free: +1 800 446 4752 Fax: +1 704 654 4917 Order Tel: +1 704 654 4900 Order Fax: +1 434 296 8217 ordermailbox@biotage.com Support Tel: +1 800 446 4752 Support Fax: + 46 18 56 57 11 Outside US: +1 704 654 4900 eu-1-pointsupport@biotage.com us-1-pointsupport@biotage.com

JAPAN Fax: +81 3 5627 3121 jp_order@biotage.com jp-1-pointsupport@biotage.com cn-1-pointsupport@biotage.com kr-1-pointsupport@biotage.com

CHINA Tel: +86 21 68162810 Fax: +86 21 68162829 cn_order@biotage.com KOREA Tel: + 82 31 706 8500 Fax:+ 82 31 706 8510 korea_info@biotage.com

Distributors in other regions are listed on www.biotage.com

